## Appleshaw and Penton Mewsey Infiltration Plan

Appendix A – work complete





## Summary of work completed

Work type	Km of Sewer
Length surveyed	9.03
Length with no work required	5.67
Length sealed	3.18
Length to be sealed	0.18
Manholes sealed	18
Manholes to be sealed	4

Year	Surveyed (km)	Sewers sealed (km)	Manholes sealed
Pre 2014	7.63	1.38	0
2014	0.8	0.5	11
2015	0.2	1.1	7
2016	0.4	0.1	0
2017	0	0	0
2018	0	0.1	0
2019	0	0	0
2020	0	0	0
2021	0	0	0
2022	0	0	0
2023	0	0	0
2024	0	0	0
2025	0	0	0

Note – Appleshaw is not a village that suffers infiltration and sewerage issues annually. The priority for sewer sealing work is lower than other systems which do suffer more frequently. This is reflected in the reduction in planned work after 2018 following completion of the most significant sealing work.













